

Construction Update
March 2011
Sister Katherine

The construction at East and West Campuses is progressing. A surprise phone line was uncovered when digging the foundation for the set room at East Campus but after much investigation, work on the footing and foundation for the set room is resuming. Work on the footing for the multipurpose/band room is in progress. Stage lighting and curtains will be removed after the musical to ready the auditorium for asbestos abatement during the week of Easter break. The set room and multipurpose/band room are scheduled to be completed the end of August and the auditorium will be completed the end of October 2011.

You might have noticed the progress at West Campus when you were there for the Mostaccioli Dinner. The ceilings and lockers have been demoed in the locker rooms, the stage removed from the gym and the lockers have been removed from the hallways. During the next couple of weeks, the kitchen will be demoed and the sewer and grease trap removed. Construction will begin on the duct work in the gym for the new HVAC. Water will be turned off and asbestos abatement will begin, making West Campus inaccessible to all. I regret this inconvenience but, as anyone who has been through renovation and construction knows, this is what happens. Hopefully, a year from now when we have a modernized West Campus along with the new additions we will not remember this inconvenience.

The timeline for West Campus is: the gym will be finished by the beginning of July; the cafeteria, the middle of July; the coaches' offices, film room and boys' locker rooms, the middle of August; the weight room, the beginning of November; AthletiCare, the end of December and the girls' locker rooms, the middle of March 2012.

Please join me in praying for the safety of our workers, good weather and generous donors to help pay for this project.

Thank you for your interest and support of this exciting Sacred Heart-Griffin Construction and Renovation Project.